#### **Background and Context**

- Since 2015 More Than A Drop runs a <u>Hospitality Vocational Training Center/School</u> (boarding school) for adolescent girls using an innovative teaching approach that is based on Switzerland's dual apprenticeship system (theory and lots of practice). The <u>Moshi, Tanzania</u>, based 14-months course includes a 3-months internship at one of our partner-hotels.
- Every year 34 adolescents get a chance to learn not only the requested professional skills but also lots about life- and softskills
- The students are 100% drop-out girls; due to economic constraints and discrimination, none of them finished the basic education. Many did not even finish primary school.
- Because of their social background and the lack of basic education, the learning ability of the students is limited. Special pedagogical approaches and an adequate teaching style as well. Part of the school is an instructional B&B and a Restaurant both essential to learn the skills. The guests' reviews are very good on all travel platforms, and reflects the quality work of the student since they are doing the work
- -The current infrastructure did not offer enough teaching and learning spaces. Because of the learning abilities, the groups need to be small. Finally, there was no space for handicraft, sports and large group activities. The new multipurpose hall closes a big gap.
- The hall serves for many various activities, classes, exams, sport classes, yoga for students and guests alike, but also for catering purposes
- So far, more than 90% of the graduates were able to find a job and to keep it. The school constantly adapts the Teaching Concept in order to deliver the most suitable education.

#### **General Information**

a) **Donor name:** Fondation Eagle

b) Name of Charity and Project: More Than A Drop Foundation - Construction Multipurpose Hall

c) Foundation Eagle reference number, i.e. FF number: 0391

d) Date of grant accepted: 4.Nov 2016

- **e) Amount:** 49'000 where of: 10'000 for the Multipurpose Hall and 39'000 for the Construction of the Bungalows (abandoned, replaced by Project 0455)
- f) Name and exact location of the project: Moshi, Tanzania

g) Period of Project: Feb. – July 2017

h) Conversion rate, date & amount in local currency:

Average of 218oTshs = 1USD = 1CHF

i) Detailed budgets and actual expenditure comparison:

Extension of teaching, multipurpose surface	<u>Budget</u>	<u>Actual</u>	<u>Delta</u>
- Furniture for class-rooms, tables, shelves, etc.:	3000	1'183.30	-1'816.70
- Preparation and construction of the 6x7 house	6000	7'094.60	1'094.60
Sub-Total	9000	8'277.90	-722,10

### j) Over/underspend:

Underspent (CHF 722). Reason: we did buy less tables and less chairs The 39'000 for the bungalows were allocated to Project Nr. 0455.

## k) Details of progress of the project

# Construction of the Multipurpose Hall

The construction of the hall started in March 2017 and was completed by early June 2017. The construction time took a few weeks longer than expected; indeed, the rain season was unexpected long and particularly intense slowing down the works.

The works have been carried out by a local company, and supervised by a local 'architect'. There was no significant problem during the entire construction; the finish of the hall was not acceptable though and had to be redone. Early June the hall was officially accepted. Unfortunately, the workers were not careful enough and damaged a good part of the garden/lawn and had to be repaired. With the start of the new school year (july 2017) the hall was fully operational and ready to be used.





# Please include any other information relevant to the progress/completion of the project.

The hall is very often used for many different purposes (as the name suggests). English classes, but then also yoga and sports, for both the students and the guests, role-plays, sometimes also for large groups (<40) who wish to eat at our restaurant but want to be for themselves.

We confirm that the funds were used according to the project and that the work carried out is in accordance with the initial project.

GL. Berini, June 3, 2018