Fondation Eagle
Report Form

Interim or Final report:
Final report

Donor name:
Fondation Eagle

Fondation Eagle reference:
FF762

Name of Charity:
Mondo Foundation

Introduction:
Finishing the build of Donyomurwak Secondary School, Moshi and enabling quality higher education for local children.

Date of grant accepted:
8th July 2025

Amount:
£42,304.02

Conversion rate, date & amount in local currency:
Conversion is GBP to TZS, conversion rate correct as 8th July 2025. Conversion rate 1 GBP = 3,593.18 TZS. Total amount in local currency =151,853,061.8 TZS

Name and exact location of the project:
Donyomurwak Secondary School, Moshi, Tanzania

Period of Project:
September 2025-March 2026

Project beneficiaries:
200 students in the first year

Details of the project:
For many years, children living in Donyomurwak who wanted to continue their education after primary school were forced to walk 14km to the nearest village with a good quality secondary school; perhaps unsurprisingly this resulted in very sporadic attendance and a high drop out rate. At a time when teenagers should be planning for their future and discovering who they are, young people from Donyomurwak were instead facing multiple barriers and limited options.

In 2022, members of the community came together and raised money to start the building of a new secondary school in Donyomurwak; with this they were able to lay the foundations of two classrooms, two teachers' offices, and two toilets. However funds did not stretch far enough to continue the work so the site lay unfinished for several years and students were struggling to attain grades beyond primary school level.

The money provided by the Eagle Foundatio allowed us to continue the hard work of the local people in finishing the construction of four classrooms, two teachers' offices, and fourteen student toilet cubicles. The school is currently in the final stages of registration in accordance with the requirements of the Ministry of Education, Science and Technology and is expected to in July 2026 for the second academic term.

The Siha District Council has already assigned teachers who will serve at the school, and the process of appointing the Head of School is underway. Form One students who are currently studying at Sikirari Secondary School will be transferred to the new Donyomorwak Secondary School, where they will continue their education closer to their community.

Detailed budgets and actual expenditure summary and comparison:
Budget:

Build Type	Expenditure	Cost (UK)	Cost (TZS)	Spent (UK)	Spent (TZS)
4 classrooms with 2 offices	Sub-structure	£4,592.34	16,484,500	£4,592.34	16,484,500
4 classrooms with 2 offices	Superstructure	£4,907.78	17,616,800	£4,907.78	17,616,800
4 classrooms with 2 offices	Roof structure & covering	£5,707.66	20,488,000	£5,707.66	20,488,000
4 classrooms with 2 offices	Ceiling	£1,602.42	5,752,000	£1,602.42	5,752,000
4 classrooms with 2 offices	Door	£1,002.77	3,599,500	£1,002.77	3,599,500
4 classrooms with 2 offices	Windows	£1,972.38	7,080,000	£1,972.38	7,080,000
4 classrooms with 2 offices	Finishing	£4,379.08	15,719,000	£4,379.08	15,719,000
4 classrooms with 2 offices	Painting & decoration	£1,058.07	3,798,000	£1,058.07	3,798,000
4 classrooms with 2 offices	Electrical installation	£942.18	3,382,000	£942.18	3,382,000
4 classrooms with 2 offices	Labour charge	£4,735.95	17,000,000	£4,735.95	17,000,000
4 classrooms with 2 offices	Furniture	£3,551.96	12,750,000	£3,551.96	12,750,000
14 toilet cubicles	Sub-structure	£444.83	1,596,750	£444.83	1,596,750
14 toilet cubicles	Roof structure & covering	£307.56	1,104,000	£307.56	1,104,000

14 toilet cubicles	Doors	£445.74	1,600,000	£445.74	1,600,000
14 toilet cubicles	Finishing	£727.66	2,612,000	£727.66	2,612,000
14 toilet cubicles	Painting & decoration	£242.37	870,000	£242.37	870,000
14 toilet cubicles	Plumbing work	£334.30	1,200,000	£334.30	1,200,000
14 toilet cubicles	Manhole, gullytrap, septic tank and soak pit	£562.74	2,020,000	£562.74	2,020,000
14 toilet cubicles	Electrical installations	£139.29	500,000	£139.29	500,000
14 toilet cubicles	Labour charge	£801.12	2,875,688	£801.12	2,875,688
10% contribution to administration and overheads		£3,845.82		£3,845.82	
Total		**£42,304.02**		**£42,304.02**	

Results:
Having to travel many miles to school was not only extremely challenging in itself, but also carried with it risks for children walking alone, particularly for girls who would report being abused or even attacked. For the first time, the young people of Donyomorwak will have a real chance at being able to attend and complete their secondary education safely and close to home, gaining vital qualifications to help them progress into work and further studies.

From a non-educational viewpoint, the impact will be transformative, with girls being less likely to experience teen pregnancy (when a girl becomes pregnant, she is also forced to leave her school and is not permitted to return) and young people avoiding becoming disenfranchised and falling into poorly paid jobs. Longer term, this will result in fewer people remaining in the poverty trap and more skilled local people who are able to serve their community.

The completion of the building has already had a positive impact on the community in general. As part of the preparations for the school's opening, local community members have voluntarily begun constructing a temporary kitchen to ensure that students can receive lunch while attending school. This demonstrates the community's commitment to supporting and sustaining this important educational investment.

Conclusion:
It is hard to put into words the difference the grant is set to make to the young people of Donyomorwak, not just now but for many years to come. Thanks to the Eagle Foundation, children now have their first real chance at becoming everything they are capable of being and having the best opportunity to follow a path through life that they can choose for themselves. Thank you so much.

Signature and date: Matthew Band, 22nd June 2026